

Conference Room Interior Design and Execution

ADS-PRJ-0003 · Project Summary Report · Generated 29 July 2026

Project Information

Client	Biswajit Sarkar
Contact	+91 8670772003 · —
Sector	Office
Service	Interior Design
Status	Lead
Site Address	Thangapara
Total Built-up Area	0.0 Sq.ft.
Default Package	Not set
Start Date	2026-07-27
Expected Completion	2026-08-14

Milestone Progress

2 of 10 milestones completed

#	Milestone	Status	Completed On
1	Client Discussion	Completed	2026-07-27
2	Site Measurement	Completed	2026-07-27
3	Concept Design	In Progress	—
4	Client Approval	In Progress	—
5	Working Drawings	In Progress	—
6	Working Drawing Approval	In Progress	—
7	Construction Support	In Progress	—
8	Final Delivery	In Progress	—
9	Payment Cleared	In Progress	—

10	Project Closed	Pending	—
----	----------------	---------	---

Planning Summary

[GF] Ground Floor — Built-up Area: 205 sq.ft. | Allocated: 205 sq.ft. | Remaining: 0 sq.ft. | Coverage: 100%

Space	Area (sq.ft.)	Package	Status
Conference Room	205	—	Measurement Done

Project Total — 1 floor(s), 1 space(s) | Built-up Area: 205 sq.ft. | Allocated: 205 sq.ft. | Overall Coverage: 100%